




Managed by Fermi Research Alliance, LLC for the U.S. Department of Energy Office of Science

AEM Update

Chris Polly

29 June 2015



Good two years for g-2



- Moved ring from BNL two summers ago
- Started ring installation in new building last summer



CD 2/3 Review July 2014


- Held a CD-2/3 review last July
 - Requested full approval, construction start for all areas of project
 - OHEP decided it would be best if we could limit spending as much as possible until the ring cold test could be completed
 - Risk mitigation strategy to not baseline -- ring had not been operational since 2001 → high-impact, low-probability risk

5.0 Project Management

11) *The Project and the laboratory should make every effort to accomplish a timely cold test of the ring.*


- Special authorizations
 - Permission to continue with any remaining design
 - \$2.7M to get ring cold & powered
 - \$2.8M for general accelerator work

Storage ring progress




- Picture shortly after rings moved into building (last July)

Storage ring progress




- Picture after yoke assembly completed

Storage ring progress



- Enormous amount of work led by Hogan Nguyen
 - Project engineers Del Allspach (ME), Steve Chappa (EE), Dan Markley (Controls)
 - Lead technician Kelly Hardin, Alignment Horst Friedsam
- ✓ 650 tons of yoke steel installed to 125 micron precision
- ✓ Strict alignment tolerances met for coils and poles (poles <25 micron average)
- ✓ Superconducting interconnect rewelded, corroded lead box refurbished
- ✓ Delivery systems for LCW and cryogenics (He and N₂) that required several FTE*years of very careful pipework
- ✓ Refurbishment/replacement of dozens of valves and seals
- ✓ Leak checking and installation of all new vacuum system achieving vacuum 10e-7 Torr vacuum
- ✓ Refurbishment of Bruker PS and trip cabinet, new quench protection system
- ✓ New PLC and controls system with >500 instruments read-out, dozens of controls, logic programming, & interactive iFix GUI
- ✓ Plans reviewed every step of the way to ensure safe operation
- ✓ Even the infamous BNL cold leak was repaired. The ring is in better condition than it ever has been!


Cool-down



81.93	ppd-his1.G2_S1.TMINOS.F_CV	G2 Outer Coil Shield Minn. Temp. (F_CV)
82.58	ppd-his1.G2_S1.TMINILS.F_CV	G2 Inner-Lower Coil Shield Minn. Temp.
82.97	PPD-His1.G2_S1.TMINIUS.F_CV	G2 Inner-Upper Coil Shield Minn. Temp.
4.45	ppd-his1.G2_S1.TMINO.F_CV	G2 Outer Coil Mandrel Minn. Temp. (F_CV)
4.69	ppd-his1.G2_S1.TMINIL.F_CV	G2 Inner-Lower Coil Mandrel Minn. Temp.
4.72	ppd-his1.G2_S1.TMINIU.F_CV	G2 Inner-Upper Coil Mandrel Minn. Temp.

- Cool-down started June 6 – completed in 17 days
- Few leaks had to be fixed along way – overall very smooth
 - g-2/Mu2e Cryo plant started right up and ran well


Snapshot of outer mandrel temps



Mandrel (He)
Shield (N₂)

- With magnet at operating temperatures, resistivity was checked, power tests started last week


Power tests



- Initial power tests at 1000 Amps
 - Fast extraction and slow extraction testing
 - Strain gauge from radial stop on outer coil shown
- Have now tested to 3000 Amps (5200A is operating)

Voltage drop on coils


Coil
Voltage




Coil Voltages
In excellent
agreement
With Model.

Cold mass
Temperature
Reached 16 K
During Fast
extraction
(model predicted
17K)


Magnetic field measurement



Final design - Accelerator




Lambertson on Movable Stand



Lens PS Testing





Instrumentation Prototypes






Beamline 3D Modeling


Final design - Ring




Final design – Magnetic Field





Final design - Detector



Calorimeter Prototype





Detector/Vacuum Interface



800 MSPS WFD

SiPM Board Prototype



Tracker Module Prototype

Conclusion

- CD-2/3 Follow-up review held last week (June 25-26)
 - Committee was very happy to see the storage ring was at operating temperatures and vacuums, 60% of the way to full current
- We will continue to push forward with careful testing at each stage
 - Aiming for full power demonstration by end of week
- Anticipate getting the ESAAB approval to start construction for rest of the experiment in July

Add CD-Milestones (point about critical path-acc, float to CD-4)

